

Queue Order	T/D/U	IR#	Request Date	County	MW Summer	MW Winter	Interconnection Point	Type	Inservice date	Revised Inservice date	Status	Service Type	IC Identity
2	T	516	12-05-14	Cumberland	1.26	1.26	37N	Tidal	01-Jul-16	12-31-27	GIA Executed	NRIS	N/A
4	T	542	09-26-16	Cumberland	3.78	3.78	37N	Tidal	01-Jan-19	06-30-27	GIA Executed	NRIS	N/A
7	D	569	07-26-19	Digby	0.6	0.6	509V-302	Tidal	01-Mar-21	09-30-27	GIA Executed	N/A	N/A
9	T	574	08-27-20	Hants	66.72	66.72	L-6051	Wind	30-Jun-23	12-31-26	GIA Executed	NRIS	N/A
10	T	598	05-13-21	Cumberland	2.52	2.52	37N	Tidal	30-Jun-24	06-30-27	GIA Executed	NRIS	N/A
12	T	597	05-07-21	Queens	36	36	50W	Wind	31-Aug-23	09-30-26	GIA Executed	NRIS	N/A
18	T	670	08-05-22	Colchester	94.4	94.4	L-7005	Wind	02/28/2026	08-31-27	GIA in Progress	NRIS	N/A
19	T	671	08-05-22	Halifax	88.96	88.96	101V	Wind	03/28/2027	03-31-27	GIA in Progress	NRIS	N/A
20	T	669	08-04-22	Cumberland	99	99	L-6613	Wind	12/31/2025		GIA Executed	NRIS	N/A
21	T	668	08-03-22	Antigonish	94.4	94.4	L-7003	Wind	12/01/2025	10-31-26	GIA Executed	NRIS	N/A
22	T	618	07-21-21	Guysborough	130.2	130.2	L-7003	Wind	09/30/2025	06-30-26	GIA Executed	NRIS	N/A
24	T	675	08-10-22	Queens	112.5	112.5	50W	Wind	12/01/2024	05-31-28	GIA Executed	NRIS	N/A
25	T	677	09-23-22	Yarmouth	80	80	L-6024	Wind	12/31/2025	11-15-26	GIA Executed	NRIS	N/A
26	D	676	08-15-22	Halifax	0.74	0.6475	103H-431	Solar	06/01/2022	10-31-25	GIA Executed	N/A	N/A
27	T	697	03-28-23	Kings	55	55	43V	Battery	03/15/2026	08-21-26	SIS in Progress	NRIS	NSPI
28	D	699	04-18-23	Halifax	0.625	0.625	58H-431	Solar	12/31/2024	09-30-25	GIA Executed	N/A	N/A
31	T	686	01-23-23	Cumberland	336	336	L-8001	Wind	12/01/2025	05-31-28	SIS in Progress	NRIS	N/A
34	T	739	09-20-23	Queens	90	90	L-6025	Wind	12/31/2025	12-31-27	SIS in Progress	NRIS	N/A
35	T	742	10-13-23	Guysborough	35	35	L-7003	Wind	01/01/2025	06-30-26	SIS in Progress	NRIS	N/A
36	D	716	08-03-23	Halifax	0.24	0.24	139H-412	Solar	10/01/2023	08-30-25	GIA Executed	N/A	N/A
40	D	750	11-20-23	Annapolis	0.25	0.25	70V-312	Solar	03/31/2024	09-30-25	SIS in Progress	N/A	N/A
41	D	752	01-01-24	Hants	0.185	0.185	1N-402	Solar	03/15/2024	12-31-25	GIA Tendered	N/A	N/A
44	D	740	09-08-23	Hants	0.25	0.25	20V-311	Solar	01/01/2025	09-30-25	GIA Tendered	N/A	N/A
48	D	788	05-27-24	Halifax	0.555	0.555	58H-431	Solar	01/12/2025	12-31-25	GIA in Progress	N/A	N/A
49	D	768	04-02-24	Halifax	0.435	0.435	101H-411	Solar	05/30/2024	08-30-26	SIS Complete	N/A	N/A
50	D	777	04-12-24	Guysborough	0.125	0.125	24C-442	Solar	06/16/2024	05-30-26	GIA Executed	N/A	N/A
53	T	762	03-04-24	Hants	12.6	12.6	L-6054	Wind	12/31/2026		SIS in Progress	NRIS	N/A
54	T	728	09-06-23	Guysborough	120	120	L-7005	Wind	12/31/2027		SIS in Progress	NRIS/ERIS	N/A
55	T	824	12-16-24	Guysborough	48	48	L-7005	Wind	12/15/2025	12-31-27	SIS in Progress	NRIS	N/A
56	D	837	01-30-25	Hants	0.185	0.185	1N-402	Solar	3/30/2026		SIS Complete	N/A	N/A
57	T	732	09-07-23	Antigonish	149.6	149.6	L-7004	Wind	12/31/2027	09-30-28	SIS in Progress	NRIS	N/A
58	T	826	11-29-24	Antigonish	112	112	L-7005	Wind	12/31/2028		SIS in Progress	NRIS/ERIS	N/A
59	D	850	03-26-25	Halifax	0.25	0.25	40H-303	Solar	12/31/2025		SIS Complete	N/A	N/A
60	D	746	10-27-23	Halifax	4.3	4.3	87H-312	Solar	12/31/2024	09-07-27	SIS in Progress	N/A	N/A
61	D	769	04-04-24	Cape Breton	4	4	84S-305	Solar	09/30/2025	09-07-27	GIA in Progress	N/A	N/A
62	D	851	04-16-25	Halifax	0.12	0.12	2H-413	Solar	11/3/2025		SIS Complete	N/A	N/A
63	D	751	12-14-23	Annapolis	4.8	4.8	65V-303	Solar	12/31/2024	09-07-27	GIA in Progress	N/A	N/A
64	D	860	04-23-25	Colchester	0.165	0.165	677N-301	Solar	10/30/2025		SIS Complete	N/A	N/A
65	D	861	05-06-25	Yarmouth	0.185	0.185	88W-314	Solar	1/1/2026		SIS Complete	N/A	N/A
66	D	819	11-04-24	Inverness	0.32	0.32	1C-411	Solar	12/31/2025		SIS in Progress	N/A	N/A
67	D	843	03-14-25	Queens	0.185	0.185	82V-401	Solar	08/30/2025		SIS Agrmnt Complete	N/A	N/A
68	D	864	04-06-25	Halifax	0.278	0.278	99H-312	Solar	1/1/2026		SIS in Progress	N/A	N/A
69	D	863	05-14-25	Colchester	0.156	0.156	16N-302	Solar	10/15/2025		SIS Agrmnt Complete	N/A	N/A
70	D	868	07-03-25	Pictou	0.185	0.185	62N-416	Solar	10/15/2025		SIS Agrmnt Complete	N/A	N/A
71	D	872	08-13-25	Yarmouth	0.25	0.25	88W-322	Solar	12/5/2025		SIS Agrmnt Complete	N/A	N/A