

# Nova Scotia Power - Active Distribution Interconnection Requests



Publish Date: Tuesday, April 16, 2024

| Queue Order* | IR # | Request Date DD-MMM-YY | County     | MW Summer | MW Winter | Interconnection Point Requested | Type   | Inservice date DD-MMM-YY | Revised Inservice date | Status       | Service Type | IC Identity |
|--------------|------|------------------------|------------|-----------|-----------|---------------------------------|--------|--------------------------|------------------------|--------------|--------------|-------------|
| -D           | 599  | 21-May-21              | Kings      | 1         | 1         | 83V-303                         | Solar  | 01-Feb-23                |                        | PA Complete  | N/A          | N/A         |
| -D           | 620  | 30-Jul-21              | Pictou     | 0.5       | 0.5       | 62N-413                         | Solar  | 01-Jun-23                |                        | PA Complete  | N/A          | N/A         |
| -D           | 655  | 24-Feb-22              | Antigonish | 10.2      | 10.2      | 4C-441                          | Solar  | 25-Dec-22                |                        | PA Complete  | N/A          | N/A         |
| -D           | 657  | 26-Apr-22              | Halifax    | 2.4       | 2.4       | 103H-431                        | Biogas | 31-Dec-23                |                        | PA Complete  | N/A          | N/A         |
| -D           | 683  | 14-Dec-22              | Halifax    | 0.066     | 0.066     | 2H-413                          | Solar  | 3-Aug-22                 |                        | IR Valid     | N/A          | N/A         |
| -D           | 684  | 14-Dec-22              | Halifax    | 0.08      | 0.08      | 2H-413                          | Solar  | 23-Apr-23                |                        | IR Valid     | N/A          | N/A         |
| -D           | 688  | 22-Dec-22              | Colchester | 10        | 10        | 82V-403                         | Solar  | 01-Dec-25                |                        | PA Complete  | N/A          | N/A         |
| -D           | 689  | 22-Dec-22              | Hants      | 6.3       | 6.3       | 79V-401                         | Solar  | 01-Dec-25                |                        | PA Complete  | N/A          | N/A         |
| -D           | 690  | 22-Dec-22              | Hants      | 10        | 10        | 82V-423                         | Solar  | 01-Dec-25                |                        | PA Complete  | N/A          | N/A         |
| -D           | 691  | 22-Dec-22              | Hants      | 4.41      | 4.41      | 82V-423                         | Solar  | 01-Dec-25                |                        | PA Complete  | N/A          | N/A         |
| -D           | 692  | 24-Mar-23              | Pictou     | 0.1875    | 0.1875    | 62N-411                         | Solar  | 01-Feb-24                |                        | GIA Executed | N/A          | N/A         |

**Nova Scotia Power - Distribution Interconnection Request Queue: Page 1 of 5**

\* This is the complete list of all Active Distribution Interconnection Requests, including projects at the initial and advanced Queue stages

D - Distribution Interconnection Request

| Queue Order* | IR # | Request Date DD-MMM-YY | County      | MW Summer | MW Winter | Interconnection Point Requested | Type  | Inservice date DD-MMM-YY | Revised Inservice date | Status       | Service Type | IC Identity |
|--------------|------|------------------------|-------------|-----------|-----------|---------------------------------|-------|--------------------------|------------------------|--------------|--------------|-------------|
| -D           | 693  | 24-Mar-23              | Cape Breton | 0.1875    | 0.1875    | 4S-323                          | Solar | 01-Feb-24                |                        | GIA Executed | N/A          | N/A         |
| -D           | 694  | 24-Mar-23              | Halifax     | 0.5       | 0.5       | 101H-412                        | Solar | 01-Feb-24                |                        | GIA Executed | N/A          | N/A         |
| -D           | 695  | 24-Mar-23              | Halifax     | 0.3       | 0.3       | 129H-412                        | Solar | 01-Feb-24                |                        | GIA Executed | N/A          | N/A         |
| -D           | 696  | 24-Mar-23              | Halifax     | 0.1875    | 0.1875    | 82V-423                         | Solar | 01-Feb-24                |                        | GIA Executed | N/A          | N/A         |
| -D           | 698  | 30-Mar-23              | Halifax     | 0.1875    | 0.1875    | 40H-303                         | Solar | 01-Feb-24                |                        | GIA Executed | N/A          | N/A         |
| -D           | 745  | 25-Oct-23              | Digby       | 10        | 10        | 92W-302                         | Solar | 28-04-24                 |                        | PA Complete  | N/A          | N/A         |
| -D           | 746  | 27-Oct-23              | Halifax     | 10        | 10        | 87H-312                         | Solar | 31-12-24                 |                        | PA Complete  | N/A          | N/A         |
| -D           | 751  | 14-Dec-23              | Annapolis   | 7.5       | 7.5       | 65V-303                         | Solar | 31-12-24                 |                        | PA Complete  | N/A          | N/A         |
| -D           | 753  | 01-Jan-24              | Hants       | 0.185     | 0.185     | 1N-402                          | Solar | 15-3-24                  |                        | PA Complete  | N/A          | N/A         |
| -D           | 755  | 24-Jan-24              | Antigonish  | 7.65      | 7.65      | 4C-441                          | Solar | 28-04-25                 |                        | PA Complete  | N/A          | N/A         |
| -D           | 756  | 24-Jan-24              | Cape Breton | 10        | 10        | 11S-411                         | Solar | 01-01-25                 |                        | PA Complete  | N/A          | N/A         |
| -D           | 758  | 14-Feb-24              | Pictou      | 8         | 8         | 50N-410                         | Solar | 01-09-25                 |                        | PA Complete  | N/A          | N/A         |
| -D           | 759  | 16-Feb-24              | Cape Breton | 10        | 10        | 59C-402                         | Solar | 31-12-24                 |                        | PA Complete  | N/A          | N/A         |

**Nova Scotia Power - Distribution Interconnection Request Queue: Page 2 of 5**

\* This is the complete list of all Active Distribution Interconnection Requests, including projects at the initial and advanced Queue stages

D - Distribution Interconnection Request

| Queue Order* | IR # | Request Date DD-MMM-YY | County      | MW Summer | MW Winter | Interconnection Point Requested | Type  | Inservice date DD-MMM-YY | Revised Inservice date | Status      | Service Type | IC Identity |
|--------------|------|------------------------|-------------|-----------|-----------|---------------------------------|-------|--------------------------|------------------------|-------------|--------------|-------------|
| -D           | 763  | 04-Mar-24              | Queens      | 5.2       | 5.2       | 91W-411                         | Solar | 31-12-25                 |                        | IR Valid    | N/A          | N/A         |
| -D           | 764  | 22-Mar-24              | Lunenburg   | 7         | 7         | 89W-303                         | Solar | 31-12-25                 |                        | IR Valid    | N/A          | N/A         |
| -D           | 765  | 20-Mar-24              | Cumberland  | 10        | 10        | 74N-412                         | Solar | 31-12-25                 |                        | PA Complete | N/A          | N/A         |
| -D           | 766  | 25-Mar-24              | Hants       | 1.85      | 1.85      | 79V-403                         | Solar | 01-10-25                 |                        | IR Valid    | N/A          | N/A         |
| -D           | 767  | 28-Mar-24              | Cape Breton | 10        | 10        | 3S-309                          | Solar | 01-06-25                 |                        | PA Complete | N/A          | N/A         |
| -D           | 768  | 02-Apr-24              | Halifax     | 0.435     | 0.435     | 101H-411                        | Solar | 30-05-24                 |                        | IR Valid    | N/A          | N/A         |
| -D           | 769  | 04-Apr-24              | Cape Breton | 7         | 7         | 84S-305                         | Solar | 30-09-25                 |                        | IR Valid    | N/A          | N/A         |
| -D           | 770  | 04-Apr-24              | Cumberland  | 7         | 7         | 6N-301                          | Solar | 31-12-25                 |                        | IR Valid    | N/A          | N/A         |
| -D           | 771  | 08-Apr-24              | Kings       | 6.25      | 6.25      | 50V-401                         | Solar | 28-04-25                 |                        | IR Valid    | N/A          | N/A         |
| -D           | 772  | 08-Apr-24              | Hants       | 10        | 10        | 1N-404                          | Solar | 28-04-25                 |                        | IR Valid    | N/A          | N/A         |
| -D           | 773  | 08-Apr-24              | Halifax     | 10        | 10        | 8H-402                          | Solar | 28-04-25                 |                        | IR Valid    | N/A          | N/A         |
| -D           | 774  | 08-Apr-24              | Cape Breton | 10        | 10        | 3S-403                          | Solar | 28-04-25                 |                        | IR Valid    | N/A          | N/A         |
| -D           | 775  | 08-Apr-24              | Halifax     | 10        | 10        | 82V-402                         | Solar | 28-04-25                 |                        | IR Valid    | N/A          | N/A         |

**Nova Scotia Power - Distribution Interconnection Request Queue: Page 3 of 5**

\* This is the complete list of all Active Distribution Interconnection Requests, including projects at the initial and advanced Queue stages

D - Distribution Interconnection Request

| Queue Order* | IR # | Request Date DD-MMM-YY | County      | MW Summer | MW Winter | Interconnection Point Requested | Type  | Inservice date DD-MMM-YY | Revised Inservice date | Status       | Service Type | IC Identity |
|--------------|------|------------------------|-------------|-----------|-----------|---------------------------------|-------|--------------------------|------------------------|--------------|--------------|-------------|
| -D           | 776  | 11-Apr-24              | Colchester  | 0.37      | 0.37      | 1N-402                          | Solar | 30-11-24                 |                        | IR Valid     | N/A          | N/A         |
| -D           | 777  | 12-Apr-24              | Guysborough | 0.125     | 0.125     | 24C-442                         | Solar | 16-06-24                 |                        | IR Valid     | N/A          | N/A         |
| 5 -D         | 557  | 19-Apr-17              | Halifax     | 5.6       | 5.6       | 24H                             | CHP   | 01-Sep-18                |                        | SIS Complete | N/A          | N/A         |
| 7 -D         | 569  | 26-Jul-19              | Digby       | 0.6       | 0.6       | 509V-302                        | Tidal | 01-Mar-21                | 2/21/2024              | GIA Executed | N/A          | N/A         |
| 8 -D         | 566  | 16-Jan-19              | Digby       | 0.7       | 0.7       | 509V-301                        | Tidal | 31-Jul-19                | 4/30/2022              | GIA Executed | N/A          | N/A         |
| 11 -D        | 604  | 07-Jun-21              | Cape Breton | 0.45      | 0.45      | 11S-303                         | Solar | 30-Mar-23                |                        | GIA Executed | N/A          | N/A         |
| 14 -D        | 653  | 19-Jan-22              | Halifax     | 0.09      | 0.09      | 24H-406                         | Solar | 30-Oct-22                |                        | GIA Executed | N/A          | N/A         |
| 15 -D        | 654  | 16-Feb-22              | Halifax     | 0.125     | 0.125     | 127H-413                        | Solar | 20-Sep-22                |                        | GIA Executed | N/A          | N/A         |
| 26 -D        | 676  | 15-Aug-22              | Halifax     | 0.74      | 0.6475    | 103H-431                        | Solar | 01-Jun-22                |                        | GIA Executed | N/A          | N/A         |
| 28 -D        | 699  | 18-Apr-23              | Halifax     | 0.625     | 0.625     | 58H-431                         | Solar | 31-Dec-24                |                        | GIA Executed | N/A          | N/A         |
| 29 -D        | 700  | 21-Apr-23              | Cape Breton | 0.555     | 0.555     | 82S-303                         | Solar | 30-Sep-23                |                        | SIS Complete | N/A          | N/A         |
| 30 -D        | 701  | 28-Apr-23              | Halifax     | 0.5625    | 0.5625    | 139H-412                        | solar | 01-Nov-23                |                        | GIA Executed | N/A          | N/A         |
| 32 -D        | 711  | 05-Jul-23              | Halifax     | 0.48      | 0.48      | 139H-411                        | Solar | 31-Oct-23                |                        | SIS Complete | N/A          | N/A         |

**Nova Scotia Power - Distribution Interconnection Request Queue: Page 4 of 5**

\* This is the complete list of all Active Distribution Interconnection Requests, including projects at the initial and advanced Queue stages

D - Distribution Interconnection Request

| Queue Order*   | IR # | Request Date DD-MMM-YY | County      | MW Summer | MW Winter | Interconnection Point Requested | Type  | Inservice date DD-MMM-YY | Revised Inservice date | Status          | Service Type | IC Identity |
|----------------|------|------------------------|-------------|-----------|-----------|---------------------------------|-------|--------------------------|------------------------|-----------------|--------------|-------------|
| 33 -D          | 712  | 05-Jul-23              | Halifax     | 0.3       | 0.3       | 139H-411                        | Solar | 31-Oct-23                |                        | SIS Complete    | N/A          | N/A         |
| 36 -D          | 716  | 03-Aug-23              | Halifax     | 0.24      | 0.24      | 139H-412                        | Solar | 01-Oct-23                |                        | GIA Executed    | N/A          | N/A         |
| 38 -D          | 741  | 28-Sep-23              | Cumberland  | 5.072     | 4.072     | 3N-412                          | Solar | 1-Dec-24                 |                        | GIA in Progress | N/A          | N/A         |
| 39 -D          | 743  | 24-Oct-23              | Cape Breton | 0.125     | 0.125     | 67C-411                         | Solar | 15-03-24                 |                        | GIA Executed    | N/A          | N/A         |
| 40 -D          | 750  | 20-Nov-23              | Annapolis   | 0.25      | 0.25      | 70V-312                         | Solar | 31-03-24                 |                        | SIS in Progress | N/A          | N/A         |
| 41 -D          | 752  | 01-Jan-24              | Hants       | 0.185     | 0.185     | 1N-402                          | Solar | 15-3-24                  |                        | SIS in Progress | N/A          | N/A         |
| 42 -D          | 754  | 24-Jan-24              | Yarmouth    | 0.332     | 0.332     | 88W-314                         | Solar | 30-04-24                 |                        | SIS in Progress | N/A          | N/A         |
| 43 -D          | 757  | 12-Feb-24              | Halifax     | 0.74      | 0.74      | 103H-431                        | Solar | 01-10-24                 |                        | SIS in Progress | N/A          | N/A         |
| 44 -D          | 740  | 08-Sep-23              | Hants       | 0.25      | 0.25      | 20V-311                         | Solar | 1-Jan-25                 |                        | SIS in Progress | N/A          | N/A         |
| <b>Totals:</b> |      |                        |             | 223.093   | 222       |                                 |       |                          |                        |                 |              |             |